



UPF COMPRESSOR INSPECTION RECORD

Work Package No.:

Task No.: _____

Page 1 of 1

DMC NUMBER:		DATE:					
PROJECT NUMBER:			PROJECT NAME:				
QUALITY LEVEL:	QUALITY (Q)	RISK SIGNIFICANT (RS)	COMMERCIAL CONTROL (CC)				
EQUIPMENT ID:		DESCRIPTION:			STARTUP SYSTEM ID:		
BLDG/AREA:		ELEVATION:		SYSTEM:			
REFERENCE DOCUMENT NO.:		REV. NO.:	REFERENCE DOCUMENT NO.:			REV. NO.:	
ITEM		ACC	REJ	N/A	FE (initial/date)	QCE/PI (initial/date)	
1. Nameplate data is correct							
2. Foundation complete and anchor bolts set							
3. Load-bearing/leveling surfaces of plates, blocks, rails, soleplates are flat within tolerances							
4. Unit set on foundation							
5. Levelness of baseplates, blocks, rails, soleplates, etc., and/or the equipment are within tolerances							
6. Centerline location and elevation checked							
7. Anchor bolts torqued							
8. Preliminary alignment and soft-foot check complete							
9. Grouting complete							
10. Auxiliary systems (i.e., lube/seal oil, balance, cooling, hydraulic, etc.) are properly cleaned, flushed, and connected							
11. Preservative compounds greases and oils cleaned from equipment. Desiccant is removed							
12. Inspect, clean and install, or reinstall mechanical seals, packing, wipers, etc.							
13. Final alignment is complete							
14. Systems charged with specified operating fluid							
15. Provide and install temporary compressor suction strainers							
16. Rotation of driven and driving equipment is correct.							
17. Coupling assembled							
18. Sheaves and belts alignment and tensioned.							
19. Instruments and controls checked							
20. Insulation complete							
COMMENTS:							
FE: (print/sign)					DATE:		
QCE/PI: (print/sign)					DATE:		