

UPF Project Weekly Quantity Report - EXAMPLE

UPF Construction Work Package TW Status Report - CC-0AN1

Contract # 0000-001

CWP-A01-CC-0AN1

Cost Code	Item	Source	Take Off Qty	To Date Qty
121410	CWP-CC-0AN1FORMWORK	UPF-DWG-XX	2920	
	Activity		To Date Qty	To Go Qty
	Gang form assembly (25%)		0	2920 (100%)
	Install forms and shoring (35%)		0	2920 (100%)
	Strip forms (30%)		0	2920 (100%)
	Clean forms for reuse (10%)		0	2920 (100%)
121412	CWP-CC-0AN1BULKHEADS/BIP	UPF-DWG-XX -	90	
	Activity		To Date Qty	To Go Qty
	Material Installation (90%)		0	90 (100%)
	Clean up and joint Prep (10%)		0	90 (100%)
123050	CWP-CC-0AN1REBAR FAB	UPF00	5.08	
	Activity		To Date Qty	To Go Qty
	Rebar fabrication (100%)		0	5.08 (100%)
123412	CWP-CC-0AN1REBAR ADDITIONAL	UPF00	0	
	Activity		To Date Qty	To Go Qty
	Offload (10%)		(%)	(%)
	Install and Tie (90%)		(%)	(%)
123412	CWP-CC-0AN1REBAR DOWELS	UPF-DWG-XX	4.0	
	Activity		To Date Qty	To Go Qty
	Offload (10%)		0	4.0 (100%)
	Install and Tie (90%)		0	4.0 (100%)
123412	CWP-CC-0AN1REBAR SPLICE	UPF-DWG-XX	2.0	
	Activity		To Date Qty	To Go Qty
	Offload (10%)		0	2.0 (100%)
	Install and Tie (90%)		0	2.0 (100%)

Cost Code	Item	Source	Take Off Qty	To Date Qty
123412	CWP-CC-0AN1REBAR TRIM	UPF-DWG-XX	2.0	
	Activity		To Date Qty	To Go Qty
	Offload (10%)		0	2.0 (100%)
	Install and Tie (90%)		0	2.0 (100%)
123413	CWP-CC-0AN1REBAR BULK	UPF-DWG-XX	8.0	
	Activity		To Date Qty	To Go Qty
	Unload (5%)		0	8.0 (100%)
	Assemble (60%)		0	8.0 (100%)
	Set (10%)		0	8.0 (100%)
	Rack/Plumb (25%)		0	8.0 (100%)
123414	CWP-CC-0AN1REBAR WELDS	SEE CWP WELD DOCS	10	
	Activity		To Date Qty	To Go Qty
	Rebar Welds (100%)		0	010 (100%)
123800	CWP-CC-0AN1HRC COUPLERS	UPF-DWG-XX	20	
	Activity		To Date Qty	To Go Qty
	Couplers (100%)		0	20 (100%)
124410	CWP-CC-0AN1EMBEDS WALLS	UPF-DWG-XX	10000	
	Activity		To Date Qty	To Go Qty
	Deliver (5%)		0	10000 (100%)
	Install (35%)		0	10000 (100%)
	Adjust (40%)		0	10000 (100%)
	Finish (20%)		0	10000 (100%)
124900	CWP-CC-0AN1PIPE SLEEVES C6 48IN	PSH6X48CEB	2	
	Activity		To Date Qty	To Go Qty
	Deliver (5%)		0	2 (100%)
	Assemble (45%)		0	2 (100%)
	Install (45%)		0	2 (100%)
	Finish (5%)		0	2 (100%)
124900	CWP-CC-0AN1PIPE SLEEVES C8 48IN	PSH8X48CEB	1	
	Activity		To Date Qty	To Go Qty
	Deliver (5%)		0	1 (100%)
	Assemble (45%)		0	1 (100%)
	Install (45%)		0	1 (100%)
	Finish (5%)		0	1 (100%)

Cost Code Item	Source	Take Off Qty	To Date Qty
124900 CWP-CC-0AN1PIPE SLEEVES S3 24IN	PSH3X24CEB	1	
Activity		To Go Qty	In Process Qty
Deliver (5%)		1 (100%)	
Assemble (45%)		1 (100%)	
Install (45%)		1 (100%)	
Finish (5%)		1 (100%)	
125410 CWP-CC-0AN1CONCRETE	UPF-DWG-XX	86	
Activity		To Go Qty	In Process Qty
Concrete Placement (90%)		86 (100%)	
Patch Concrete & Final Cleanup (8%)		86 (100%)	
Documentation Complete (2%)		86 (100%)	